

**HURST ENGINEERING SERVICES**  
P.O. Box 220 \* Bosque, N. M. 87006 \* (505) 866-4905 or 459-4630  
Email: ahurst@flash.net

June 7, 2000

**Michael Hebert (6EN-HX) – Project Manager**  
**Compliance Assurance and Enforcement Division**  
**United States Environmental Protection Agency – Region 6**  
**1445 Ross Avenue, Suite 1200**  
**Dallas, Texas 75202-2773**

**James Bearzi - Chief**  
**Hazardous and Radioactive Material Bureau**  
**New Mexico Environment Department**  
**P.O. Box 26110**  
**Santa Fe, New Mexico 87502-6110**

**Re: Monthly report for period ending 5/31/00**  
**CV-97-0206 (D.N.M)**

Attached is the Monthly progress report for the period ending May 31<sup>st</sup> 2000.

If you have any questions, please feel free to call me.

Tony Hurst



Project Coordinator for Sparton.

**Cc: Carl Will**  
**Baird Swanson**  
**Dennis McQuillan**  
**Mark Schmidt**

HURST ENGINEERING SERVICES  
P.O. Box 220 \* Bosque, N. M. 87006 \* (505) 866-4905 or 459-4630  
Email: ahurst@tlsh.net

**MONTHLY PROGRESS REPORT**  
**For month ending May 31 2000**  
**CV-97-0206 (D.N.M)**  
**Albuquerque v. Sparton Technology, Inc.**  
06/05/00

***Tasks Completed:***

Groundwater Monitoring Plan

- Completed data collection for the semi-annual report.

Public Involvement Plan

- Received EPA & NMED comments on draft Notification (May 23<sup>rd</sup>).
- Prepared and sent contract to rent Cibola High School facility for meeting at 7:00pm, July 7<sup>th</sup>.

Offsite-Containment System

- The system ran 100% of the time, and pumped 9,963,000 gallons (233 gpm, or 99.11% of the projected 225gpm).
- In April, 8,535,300 gallons was treated and went top the Calabacillas Arroyo.
- On May 30<sup>th</sup> submitted 'Final Offsite-Containment System O&M manual'.
- Metric attended pre-construction conference for SAD226 on May 10<sup>th</sup>. Contractor agreed to pothole for discharge pipeline.
- DP1184 modifications were approved on May 26th.

Assessment of Aquifer Restoration

- The Annual report was completed and emailed June 1<sup>st</sup>. Hard copies were mailed.

Soil Vapor Extraction System.

- The 400 CFM blower system ran 100% of the time this month.
- Data was collected at Mr. Romero's house following his complaint on noise from the SVE system. The tests could not distinguish any difference with the SVE system operating compared to it briefly turned off (ambient conditions).

Source Containment System

- The Albuquerque Motors Inc. (dba Melloy Dodge) lease of the Coors Road property (9621 Coors Boulevard NW) was distributed May 11<sup>th</sup> per Para. 7 of the Consent decree.
- Ground Water Bureau approved DP1184 modifications (May 26<sup>th</sup>).
- Design Plans, Specifications and Permits for the Source Containment system were submitted May 30<sup>th</sup>.

Other

- Taylor Ranch Library reference materials reviewed – being updated.

HURST ENGINEERING SERVICES  
P.O. Box 220 • Bosque, N. M. 87006 • (505) 866-4905 or 459-4630  
Email: ahurst@flash.net

- Received completed agreements on May 31<sup>st</sup> for schedule modifications on submission of Annual reports and the deadline for holding the public information meeting.
- Received EPA/NMED comments on the Financial Assurance documents (submitted March 31<sup>st</sup>) on May 31<sup>st</sup>.

***Tasks Planned:***

Groundwater Monitoring Plan

- Review and analysis of data for the semi-annual (GWMPP-section 4-1) annual progress report. Start on report.

Public Involvement Plan

- Prepare visuals for the Public presentation. Incorporating EPA & NMED comments on draft Notification.
- Finalize meeting place contract, and mail public notification.

Offsite-Containment System

- Plan to sign a contract with US Filter for Chromium treatment service.

Assessment of Aquifer Restoration

Soil Vapor Extraction System

- Anticipate minor electric outages while Melloy Dodge undertakes remodeling of building at 9621 Coors Boulevard NW.

Source Containment System

- Permitting issues to address include the status of the water rights, and the licenses (easement crossings) for the well.
- Prepare to submit the Construction work plan for regulatory review.

Other

- Continue to update Taylor Ranch reference materials.
- Changes will be made to the Financial Assurance submission and to the PIP notification per comments received

***Problems Encountered or Anticipated:***

- None

By:



Tony Hurst  
Project Coordinator for Sparton.

**HURST ENGINEERING SERVICES**  
P.O. Box 220 \* Bosque, N. M. 87006 \* (505) 866-4905

**FAX :** 505-827-1544

Carl

**To: James Bearzi**

7/4 6/8/2000  
Two Pages including this  
Site lease letter  
- May Report