

ST 09

# FAX



To: John Kieling (505 476 6030)

From: Tony Hurst: (303 388 8613)

RE: Monthly Reports: CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

Date	No of Pages	Month
4/10/07	(3 total)	Attached is the March 2007 Monthly Report
5/9/07	"	" " " APRIL " " "
6/9/07	✓	" " " MAY " " "
7/10/07	3 total	" " " June " " "
8/7/07	"	" " " <del>August</del> " " "
9/6/07	"	" " " JULY " " "
10/10/07	"	" " " August " " "
11/8/07	"	" " " September " " "
12/10/07	"	" " " October " " "
1/8/08	"	" " " November " " "
		" " " December " " "

Please call me at 719-649-1944 if you have any questions

Thanks  
 Tony Hurst  
 Project Coordinator for Sparton Technology, Inc.



**HURST ENGINEERING SERVICES**

1915 Fairfax St\* Denver, CO 80220

Email: tonyhurst@earthlink.net

**MONTHLY PROGRESS REPORT  
For month ending December 31<sup>st</sup>, 2007****CV-97-0206 (D.N.M)  
Albuquerque v. Sparton Technology, Inc.**

01/08/08

***Tasks Completed:***

- A. Groundwater Monitoring Plan
  - Continued to evaluate Monitoring Wells replacement needs.
  
- B. Public Involvement Plan
  -
  
- C. Deep Flow Zone System
  - Continued with the analysis of the MW-79 pump test data (SSP).
  - Continued with the implementation of the MW-79 Work-Plan.
  
- D. Assessment of Aquifer Restoration
  -
  
- E. Offsite-Containment System
  - Completed the installation of the new radio. The new system is in operation as of 12-11-07.
  - The system ran 99.94 % of the time and pumped 10,214,800 (average of 222.7 gpm). There was one outage on December 11<sup>th</sup> for a total of 0.45 hours. It was to finalize the installation of the new software for the new radio, data logger, and modem.
  
- F. Source Containment System
  - Worked on the software for the new radio, data logger, and modem. Complete the installation in February.
  - Continued with the development of a work-plan to achieve clean closure of the pond and sump area.
  - The system ran 100.0 % of the time and pumped 2,162,710 (average of 47.1 gpm).
  - Packaged into drums the evaporated residue (Iron and Manganese solids) that was acid washed from the CW-2 (2-inch) pipeline.
  
- G. Other
  -

**HURST ENGINEERING SERVICES**

1915 Fairfax St\* Denver, CO 80220

Email: tonyhurst@earthlink.net

***Tasks Planned:*****H. Groundwater Monitoring Plan**

- Continue to evaluate Monitoring Wells replacement needs.
- Perform the 4<sup>th</sup> Quarter GWMP QA/QC.
- Start the sampling for the 1<sup>st</sup> Quarter GWMP on February 5<sup>th</sup>.

**I. Public Involvement Plan**

- Distribute the Fact Sheet following EPA approval,

**J. Deep Flow Zone System**

- Continue with the analysis of the MW-79 pump test data (SSP).
- Continue with the implementation of the MW-79 Work-Plan.

**K. Assessment of Aquifer Restoration**

- Start work on the 2007 Annual report.

**L. Offsite-Containment System**

-

**M. Source Containment System**

- Complete the installation of the new radio, data logger, and modem.
- Continue with the development of a work-plan to achieve clean closure of the pond and sump area.


**N. Other**

-

**O. Problems Encountered or Anticipated:**

-

By:



Tony Hurst  
Project Coordinator for Sparton.

Cc: By fax to Mr. Nick Stone (EPA: 214-665-7263)  
Mr. John Kieling (NMED: 505-476-6030)