

ST

ENTERED

# FAX

To: John Kieling (505 476 6030)

From: Tony Hurst: (303 388 8613)

RE: Monthly Reports: CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

Date	No of Pages	Month
2/7/08	(3 total)	Attached is the January 2008 Monthly Report
3/5/08	"	" " " February " " "
4/5/08	"	" " " March " " "

Please call me at 719-649-1944 if you have any questions

Thanks  
Tony Hurst  
Project Coordinator for Sparton Technology, Inc.



## HURST ENGINEERING SERVICES

1915 Fairfax St\* Denver, CO 80220

Email: tonyhurst@earthlink.net

MONTHLY PROGRESS REPORT  
For month ending March 31<sup>st</sup>, 2008CV-97-0206 (D.N.M)  
Albuquerque v. Sparton Technology, Inc.

04/05/08

**Tasks Completed:**A. Groundwater Monitoring Plan

- Continued to evaluate Monitoring Wells replacement needs.
- Finalized modifications to Monitor Well PZ-1. The reconstructed well head was installed March 4<sup>th</sup>.
- Summarized and began evaluation of the 1998 through 2007 dissolved oxygen and oxidation reduction potential data for all the monitoring wells sampled.
- On March 3<sup>rd</sup> submitted the semi-annual GWMP report.

B. Public Involvement Plan

-

C. Deep Flow Zone System

- Analyses of the MW-79 pumping test have been completed; the results will be reported in an Appendix to the 2007 Annual Report.
- Continued with the implementation of the MW-79 Work-Plan.

D. Assessment of Aquifer Restoration

- Working on the 2007 Annual report.

E. Offsite-Containment System

- The system ran 98.8 % of the time and pumped 9,218,400 gallons (average of 221.0 gpm). There was two outages: The first on March 3<sup>rd</sup> for 2.33 hours. The Gallery signal was interrupted by a power outage: The second on March 12<sup>th</sup> for 6.17 hours. The chemical feed tank was low.

F. Source Containment System

- Continued with the development of a work-plan to achieve clean closure of the pond and sump area.
- The system ran 100.0 % of the time and pumped 2,028,575 gallons (average of 48.7 gpm).

G. Other

-

**HURST ENGINEERING SERVICES**

1915 Fairfax St\* Denver, CO 80220

Email: tonyhurst@earthlink.net

***Tasks Planned:*****H. Groundwater Monitoring Plan**

- Continue to evaluate Monitoring Wells replacement needs.
- Coordinate with the Contractor that is installing a new fire hydrant adjacent to MW-37R.

**I. Public Involvement Plan**

- Started work on the 5-year summary Fact sheet.
- Distribute the Fact Sheet following EPA approval.

**J. Deep Flow Zone System**

- Continue with the implementation of the MW-79 Work-Plan.
- Analyses of the MW-79 pumping test have been completed; the results will be reported in an Appendix to the 2007 Annual Report.

**K. Assessment of Aquifer Restoration**

- Continue to work on the 2007 Annual report.
- Pursue approval of the 2006 (and earlier if necessary) Annual Report.

**L. Offsite-Containment System**

-

**M. Source Containment System**

- Continue with the development of a work-plan to achieve clean closure of the pond and sump area.

**N. Other**

-

**O. Problems Encountered or Anticipated:**

-

By:



Tony Hurst  
Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Hendrickson (EPA: 214-665-7263)  
Mr. John Kieling (NMED: 505-476-6030)

P.