



MONTHLY PROGRESS REPORT For month ending March 31st, 2006

CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

04/07/06

Tasks Completed:

- A. Groundwater Monitoring Plan
 - Continued to evaluate Monitoring Wells replacement needs.
 - Completed the 1st quarter GWMP sampling.
 - Started the QA/QC of the 1st quarter GWMP sampling activities.

- B. Public Involvement Plan
 - E-mailed information to Baird Swanson (NMED) on 2002-2004 combined Fact sheet.

- C. Deep Flow Zone System
 - Continued with the implementation of the CW-3 Work-Plan.
 - o On 3/3 installed the pitless adaptor
 - o On 3/15 reduced the flow at CW-1 in anticipation of the CW-3 pump test
 - o On 3/16 completed the wiring and controls for CW-3
 - o On 3/17 installed the test pump
 - o On 3/29 plumbed the well into the CW-1 air stripper
 - Continued to work on DP-1184 modifications. On 3/9/06 the addendum to the permit renewal application (December 2002) was submitted. The addendum provides revised information relating to the Ground Water Discharge Permit renewal application and relates to CW-3 and the closure of Ponds 5 and 6 at the Source Containment Facility.

- D. Assessment of Aquifer Restoration
 - Continued to work on the 2005 Annual report.

- E. Offsite-Containment System
 - The system ran 99.4% of the time and pumped 8,918,200 gallons (average of 181.2 gpm). On 3/15 the flow was reduced from 225 gpm to 150 gpm (where it remains as of now (4/7)). It is planned to take it back to 225 gpm on 4/9/06. Outages included:
 - o On 3/3 – 0.48 hours. The system was shut down to plan for CW-3 wiring.
 - o On 3/12 – 3.27 hours. A failure signal (false) was received from the gallery.
 - o On 3/13 – 0.12 hours. A new battery was installed at the gallery.
 - o On 3/28 – 1.08 hours. CW-3 piping was being connected to the air stripper.
 - o On 3/29 – 0.18 hours. Some leaks in the piping were being repaired.

HURST ENGINEERING SERVICES
17990 Clydesdale Road* Colorado Springs, CO 80908
Email: tonyhurst@earthlink.net

N. Other

-

O. Problems Encountered or Anticipated:

-

By:

Tony Hurst
Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Barnes (EPA: 214-665-7264)
Mr. John Kieling (NMED: 505-428-2567)