



FAX

To: John Kieling (505 476 6030)

From: Tony Hurst: (303 388 8613)

RE: Monthly Reports: CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

Date	No of Pages	Month
2/6/09	(3 total)	Attached is the February 2009 Monthly Report

Please call me at 719-649-1944 if you have any questions

Thanks
Tony Hurst
Project Coordinator for Sparton Technology, Inc.

HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220

Email: tonyhurst@earthlink.net

MONTHLY PROGRESS REPORT
For month ending February 28th, 2009**CV-97-0206 (D.N.M)**
Albuquerque v. Sparton Technology, Inc.

03/06/09

Tasks Completed:**A. Groundwater Monitoring Plan**

- Continued to evaluate Monitoring Wells replacement needs. See Annual Report Paragraph 7-2.
- MW-53 was developed on February 4th following deepening
- MW-53 was sampled (fro 4th quarter 2008) the week of February 17th -23rd.
- 1st quarter GWMP sampling was completed February 17th -23rd.

B. Public Involvement Plan

- Completed the 5-year summary Fact sheet and will submit to EPA-NMED for approval.
- In the process of collecting names and addresses for the affected parties.

C. Deep Flow Zone System

-

D. Assessment of Aquifer Restoration

- Prepared and mailed (2/2/09) detailed responses for issues raised in the notice of dispute (disapproval of the 2007 Annual Report) and submit to the EPA and NMED.
- Received EPA/NMED Dispute extension notice 2/20/09 and mailed Sparton concurrence 2/23/09. Extension to 4/2/09.
- Pursued approval of the 2007 Annual Report via the dispute notice of 2/2/09.
- Worked on the 2008 Annual Report.

E. Offsite-Containment System

- Worked on the CW-1 software (2/26/08) to resolve an erroneous call back issue.
- The system ran 99.9 % of the time and pumped 8,981,300 gallons (average of 222.8 gpm). There was 1 power outage totaling 1.0 hours on Feb 25th.

F. Source Containment System

- Continuing with the development of a work-plan to achieve clean closure of the pond and sump area.
- The system ran 99.95 % of the time and pumped 1,796,510 gallons (average of 44.57 gpm). There was one power outage on Feb. 17th for 0.33 hours.

HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220

Email: tonyhurst@earthlink.net

G. Other

-

Tasks Planned:**H. Groundwater Monitoring Plan**

- Continue to evaluate Monitoring Wells replacement needs. See Annual Report Paragraph 7-2.
- Will file a plugging plan for MW-33 with the State Engineers office this month.

I. Public Involvement Plan

- Complete the 5-year summary Fact sheet and submit to EPA-NMED for approval.
- Complete collecting names and addresses for the affected land owners.
- Distribute the Fact Sheet following EPA approval.

J. Deep Flow Zone System

-

K. Assessment of Aquifer Restoration

- Work with the EPA/NMED on issues raised in the notice of dispute (disapproval of the 2007 Annual Report).
- Continue to work on the 2008 Annual Report.

L. Offsite-Containment System

-

M. Source Containment System

- Continue with the development of a work-plan to achieve clean closure of the pond and sump area.

N. Other

-

O. Problems Encountered or Anticipated:

-

By:



Tony Hurst
Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Hendrickson (EPA: 214-665-7263)
Mr. John Kieling (NMED: 505-476-6030)