



# FAX

To: John Kieling (505 476 6030)

From: Tony Hurst: (303 388 8613)

RE: Monthly Reports: CV-97-0206 (D.N.M)Albuquerque v. Sparton Technology, Inc.

Date	No of Pages	Month
2/9/11	(3 total)	Attached is the <u>January</u> 2011 Monthly Report
3/5/11	(3 total)	Attached is the <u>February</u> 2011 Monthly Report
4/8/11	(3 total)	Attached is the <u>March</u> 2011 Monthly Report
5/9/11	(3 total)	Attached is the <u>APRIL</u> 2011 Monthly Report
6/9/11	(3 total)	Attached is the <u>MAY</u> 2011 Monthly Report
7/8/11	(3 total)	Attached is the <u>June</u> 2011 Monthly Report
8/6/11	(3 total)	Attached is the <u>JULY</u> 2011 Monthly Report
9/7/11	(3 total)	Attached is the <u>August</u> 2011 Monthly Report
10/9/11	(3 total)	Attached is the <u>September</u> 2011 Monthly Report
	( total)	Attached is the _____ 2011 Monthly Report
	( total)	Attached is the _____ 2011 Monthly Report
	( total)	Attached is the _____ 2011 Monthly Report
	( total)	Attached is the _____ 2011 Monthly Report
	( total)	Attached is the _____ 2011 Monthly Report

Please call me at 719-649-1944 if you have any questions

Thanks

Tony Hurst

Project Coordinator for Sparton Technology, Inc.

**HURST ENGINEERING SERVICES**

1915 Fairfax St• Denver, CO 80220

Email: tonyhurst@q.com

**MONTHLY PROGRESS REPORT  
For month ending September 30<sup>th</sup>, 2011****CV-97-0206 (D.N.M)  
Albuquerque v. Sparton Technology, Inc.**

10/09/11

***Tasks Completed:***

- A. Groundwater Monitoring Plan
- Continued to evaluate Monitoring Wells replacement needs.
  - Installed a new bladder sampling pump in MW-57
  - Pulled MW-65 bladder sampling pump to complete the repair.
  - Cuttings from MW-57 being dried in preparation for disposal as road fill.
- B. Public Involvement Plan
- 
- C. Deep Flow Zone System
- 
- D. Assessment of Aquifer Restoration
- Approval of the 2010 Annual report (subject to specified modifications) was received.
- E. Offsite-Containment System
- The system ran 100.0 % of the time and pumped 13,447,900 gallons (average of 290.0 gpm).
- F. Source Containment System
- The Discharge control valves to the evaporation ponds cleaned.
  - The system ran 98.76 % of the time and pumped 2,301,000 gallons (an average of 50.1 gpm). There was five power outage:
    - o On September 1<sup>st</sup> for 30 minutes.
    - o On September 19<sup>th</sup> for 4 hours, 50 minutes.
    - o On September 20<sup>th</sup> for 50 minutes.
    - o On September 21<sup>st</sup> for 1 hour, 40 minutes.
    - o On September 22<sup>nd</sup> for 1 hour, 40 minutes.
- G. Other
-

**HURST ENGINEERING SERVICES**

1915 Fairfax St\* Denver, CO 80220

Email: tonyhurst@q.com

***Tasks Planned:*****H. Groundwater Monitoring Plan**

- Continue to evaluate Monitoring Wells replacement needs.
- Sample MW-65 following the repair and installation of the sampling pump.
- Prepare a Work Plan for abandoning wells MW-58 and MW-61 and for the deepening or replacement of well MW-47 and submit to agencies for review and approval.
- Prepare a Renewal Application for Discharge Permit DP-1184.

**I. Public Involvement Plan**

- Prepare the 2010 Fact Sheet and submit to agencies for review and approval prior to distribution.

**J. Deep Flow Zone System**

-

**K. Assessment of Aquifer Restoration**

- Complete the modifications to the 2010 Annual report and submit to the agencies.

**L. Offsite-Containment System**

-

**M. Source Containment System**

- Develop a work-plan to achieve clean closure of the pond and sump area.
- CW-2 pipe cleaning residue to be tested for toxic residues following the drying (in progress). Method of disposal to be determined following testing.

**N. Other**

-

**O. Problems Encountered or Anticipated:**

-

By:



Tony Hurst

Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Hendrickson (EPA: 214-665-7263)  
Mr. John Kieling (NMED: 505-476-6030)