



FAX

To: John Kieling (505 476 6030)

From: Tony Hurst: (303 388 8613)

RE: Monthly Reports: CV-97-0206 (D.N.M)Albuquerque v. Sparton Technology, Inc.

Date	No of Pages	Month
2/9/11	(3 total)	Attached is the <u>January</u> 2011 Monthly Report
3/5/11	(3 total)	Attached is the <u>February</u> 2011 Monthly Report
4/5/11	(3 total)	Attached is the <u>March</u> 2011 Monthly Report
5/9/11	(3 total)	Attached is the <u>APRIL</u> 2011 Monthly Report
6/9/11	(3 total)	Attached is the <u>MAY</u> 2011 Monthly Report
7/6/11	(3 total)	Attached is the <u>June</u> 2011 Monthly Report
8/6/11	(3 total)	Attached is the <u>JULY</u> 2011 Monthly Report
9/7/11	(3 total)	Attached is the <u>August</u> 2011 Monthly Report
10/4/11	(3 total)	Attached is the <u>September</u> 2011 Monthly Report
11/7/11	(total)	Attached is the <u>October</u> 2011 Monthly Report
	(total)	Attached is the _____ 2011 Monthly Report
	(total)	Attached is the _____ 2011 Monthly Report
	(total)	Attached is the _____ 2011 Monthly Report
	(total)	Attached is the _____ 2011 Monthly Report

Please call me at 719-649-1944 if you have any questions

Thanks

Tony Hurst

Project Coordinator for Sparton Technology, Inc.

HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220

Email: tonyhurst@q.com

**MONTHLY PROGRESS REPORT
For month ending October 31st, 2011****CV-97-0206 (D.N.M)
Albuquerque v. Sparton Technology, Inc.**

11/07/11

Tasks Completed:**A. Groundwater Monitoring Plan**

- Continued to evaluate Monitoring Wells replacement needs.
- Received approval for the well plugging of MW-58.
- Sampling delayed because of the problems with pump CW-1. Will be performed after the new pump motor has been installed and has run at full capacity for at least a week.
- Cuttings from MW-57 being dried in preparation for disposal as road fill.

B. Public Involvement Plan

-

C. Deep Flow Zone System

-

D. Assessment of Aquifer Restoration

-

E. Offsite-Containment System

- The September report should have read: The system ran 100.0 % of the time and pumped 13,447,900 gallons (average of **293.0 gpm** – not 290.0).
- In October, the system ran 86.26 % of the time and pumped 9,617,500 gallons (an average of 229.7 gpm). There was one outage as a result of the failure of CW-1 pump/motor. The failure occurred on October 21st at 15:36. A smaller pump/motor was installed and started at 15:30, October 25th (capacity of 205gpm). It is hoped that the repaired pump/motor will be installed on or around November 4th, and be operational at full capacity shortly thereafter.

F. Source Containment System

- The system ran 99.98 % of the time and pumped 2,294,000 gallons (an average of 54.7 gpm). There was one outage for 9 minutes on October 6th to allow for Pond 4 to be added to the discharge system.

G. Other

-

HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220
Email: tonyhurst@q.com

Tasks Planned:**H. Groundwater Monitoring Plan**

- Continue to evaluate Monitoring Wells replacement needs.
- Sample MW-65.
- Prepare Work Plan for abandoning MW-61 and for the deepening or replacement of well MW-47 and submit to agencies for review and approval.
- Prepare a Renewal Application for Discharge Permit DP-1184.

I. Public Involvement Plan

- Prepare the 2010 Fact Sheet and submit to agencies for review and approval prior to distribution.

J. Deep Flow Zone System

-

K. Assessment of Aquifer Restoration

- Complete the modifications to the 2010 Annual report and submit to the agencies.

L. Offsite-Containment System

- Develop a work-plan to achieve clean closure of the pond and sump area.
- CW-2 pipe cleaning residue to be tested for toxic residues following the drying (in progress). Method of disposal to be determined following testing.

M. Source Containment System

- Develop a work-plan to achieve clean closure of the pond and sump area.

N. Other

-

O. Problems Encountered or Anticipated:

-

By:



Tony Hurst
Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Hendrickson (EPA: 214-665-7263)
Mr. John Kieling (NMED: 505-476-6030)