



# FAX

To: John Kieling <sup>476 6030</sup> ~~505 428 2567~~

From: Tony Hurst: (303 388 8613)

RE: Monthly Reports: CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

Date	No of Pages	Month
2/7/12	(3 total)	Attached is the January 2012 Monthly Report
3/8/12	(3 total)	Attached is the February 2012 Monthly Report
4/9/12	(3 total)	Attached is the March 2012 Monthly Report
( total)	( total)	Attached is the April 2012 Monthly Report
( total)	( total)	Attached is the May 2012 Monthly Report
( total)	( total)	Attached is the June 2012 Monthly Report
( total)	( total)	Attached is the July 2012 Monthly Report
( total)	( total)	Attached is the August 2012 Monthly Report
( total)	( total)	Attached is the September 2012 Monthly Report
( total)	( total)	Attached is the October 2012 Monthly Report
( total)	( total)	Attached is the November 2012 Monthly Report
( total)	( total)	Attached is the December 2012 Monthly Report

Please call me at 719-649-1944 if you have any questions

Thanks

Tony Hurst

Project Coordinator for Sparton Technology, Inc.

**HURST ENGINEERING SERVICES**

1915 Fairfax St\* Denver, CO 80220

Email: tonyhurst@q.com

**MONTHLY PROGRESS REPORT  
For month ending March 31st, 2012****CV-97-0206 (D.N.M)  
Albuquerque v. Sparton Technology, Inc.**

04/09/12

***Tasks Completed:*****A. Groundwater Monitoring Plan**

- Continued to evaluate Monitoring Wells replacement needs.
- Conducted QA/QC review of the results of the February (first quarter) sampling event.
- Obtained approval, with modification, of the Work Plan for the plugging and abandonment of wells MW-47, MW-58, and MW-61 and for the replacement of MW-47. Started the process for getting the necessary permits for doing this work.
- The concrete pads at MW-73 and MW-42 were backfilled to alleviate undermining.

**B. Public Involvement Plan**

-

**C. Deep Flow Zone System**

-

**D. Assessment of Aquifer Restoration**

- Continued evaluation of 2011 data for the preparation of the 2011 Annual Report.

**E. Offsite-Containment System**

- The system ran 99.49 % of the time and pumped 13,452,300 gallons (an average of 291.6 gpm). There was one outage on March 11<sup>th</sup> for 3 hours 56 minutes as a result of a high sump level.

**F. Source Containment System**

- The system ran 100.0 % of the time and pumped 2,106,100 gallons (an average of 45.7 gpm). There was no outages.
- Completed the drying of the waste cleanout of the CW-2 transport pipe. Waste to be tested for toxic residues. Method of disposal to be determined following testing.

**G. Other**

-

**HURST ENGINEERING SERVICES**

1915 Fairfax St\* Denver, CO 80220

Email: tonyhurst@q.com

***Tasks Planned:*****H. Groundwater Monitoring Plan**

- Continue to evaluate Monitoring Wells replacement needs.
- Start the work on well plugging of MW-47, MW-58, and MW-61 and replacement of MW-47 upon receipt of necessary permits.

**I. Public Involvement Plan**

-

**J. Deep Flow Zone System**

-

**K. Assessment of Aquifer Restoration**

- Continue the work needed for the preparation of the 2011 Annual Report.

**L. Offsite-Containment System**

-

**M. Source Containment System**

- Develop a work-plan to achieve clean closure of the pond and sump area.
- Cleanout of CW-2 pipeline to be scheduled.


**N. Other**

-

**O. Problems Encountered or Anticipated:**

-

By:



Tony Hurst  
Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Hendrickson (EPA: 214-665-7263)  
Mr. John Kieling (NMED: 505-476-6030)