

**Kieling, John, NMENV**

---

**From:** Migdal, Walter SPA [Walter.Migdal@usace.army.mil]  
**Sent:** Wednesday, June 15, 2011 8:00 AM  
**To:** Moats, William, NMENV  
**Cc:** Kieling, John, NMENV  
**Subject:** Weekly Activity Report Attached - KAFB Bulk Fuels Project (UNCLASSIFIED)  
**Attachments:** Weekly Activity Report 15 Jun 2011.pdf

Classification: UNCLASSIFIED  
Caveats: NONE

Walter Migdal  
Project Manager, CESP-PM-ME  
Office (505) 343-6297  
Cell (505) 301-2923  
[walter.migdal@usace.army.mil](mailto:walter.migdal@usace.army.mil)

Classification: UNCLASSIFIED  
Caveats: NONE



Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 9 Jun – 15 Jun 2011

- Awaiting ROE for Christ Methodist Church (Affects well cluster 3)
- 10 Jun - 13 Jun – Break cycle, no drilling activities
- 9 Jun, 14 - 15 Jun 2011 Shaw continued soil probe sampling along former pipeline
- 9 Jun, 14 - 15 Jun 2011 Shaw continued drilling the following wells:
  - Rig 1 - Continued drilling at well KAFB-106087
  - Rig 2 – Completed well drilling and construction at well KAFB-106034, set up at well KAFB-106033
  - Rig 3 - Rig demobilized
  - Rig 4 – Completed well drilling and construction at well KAFB-106058, set up at well KAFB-106057
  - Rig 5 - Completed well drilling and construction at well KAFB-106104
  - Rig 6 - Completed well drilling and construction at well KAFB-106120, started drilling at well KAFB-106122
  - Rig 7 - Continued well drilling at KAFB-106095

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Soil Vapor Monitoring Wells	29	35	82.8
Groundwater Wells	56	78	71.7
Shallow Soil Borings	5	5	100
Pneulog Well Testing		9	

Look Ahead: Week of 16 Jun – 22 Jun 2011

- 16 - 22 Jun 2011 – Continue soil probe sampling along former pipeline
- 16 - 22 Jun 2011 - Shaw to continue drilling the following wells:
  - Rig 1 - Continue well drilling at KAFB-106087
  - Rig 2 - Continue well drilling at KAFB-106033
  - Rig 3 - Rig demobilized
  - Rig 4 - Continue well drilling at KAFB-106058
  - Rig 5 – Set up and start at well KAFB-106103
  - Rig 6 - Continue well drilling at KAFB-106122
  - Rig 7 - Continue well construction at KAFB-106095, set up at well KAFB-106094

Month Ahead

- Jun 2011– Submit Community Relations Plan to the NMED (awaiting KAFB Wing Commander signature).

- 28 Jun 2011 – Task Force Technical Team Public Meeting