

HURST ENGINEERING SERVICES
17990 Clydesdale Road* Colorado Springs, CO 80908
Email: tonyhurst@earthlink.net

MONTHLY PROGRESS REPORT For month ending May 31st, 2006

CV-97-0206 (D.N.M)
Albuquerque v. Sparton Technology, Inc.

06/08/06

Tasks Completed:

A. Groundwater Monitoring Plan

- During May some revisions to the GWMP plan were started.
- Continued to evaluate Monitoring Wells replacement needs.
- Completed the QA/QC of the 1st quarter GWMP sampling.
- Sampling for 2nd quarter GWMP completed between May 17th and May 24th.
- Site visit with Naomi Davidson and Baird Swanson (NMED) was held on 5/2 pursuant to DP-1184 modifications.

B. Public Involvement Plan

- On May 11th held an on-site tour and follow up meeting (Gary Richardson (Metric), Chuck Barnes (EPA), Baird Swanson (NMED) and Tony Hurst (HES)) to review current and proposed activities. Additionally concern was expressed for the lack of documented approvals from EPA/NMED for both the Fact sheets (2002 onwards), and the Annual reports 2003 onwards, despite reassurances that no problems have been identified. Templates for previous approvals were provided to EPA and assurances were given that documented approvals would be expeditiously provided.

C. Deep Flow Zone System

- Continued with the implementation of the CW-3 Work-Plan. Activities included:
 - o Continued the analysis of the pump test data.
 - o Completed the analysis of the quality of the water samples collected during the test. Sent the pump test and water quality data to the EPA/NMED.
 - o Continued the reclamation activities on the CW-3 access easement.
- Installed permanent monitoring well pump in CW-3 on 5/5/06.
- Completed replacement of the back fence on 6/5/06.

D. Assessment of Aquifer Restoration

- Completed and submitted to EPA/NMED the 2005 Annual report (on May 31st).

E. Offsite-Containment System

- The system ran 99.4 % of the time and pumped 10,255,600 gallons (average of 223.0 gpm). On 5/4 there was one shutdown for 4.62 hours to allow the repair of a leak in the discharge piping within the air stripper building.

HURST ENGINEERING SERVICES

17990 Clydesdale Road • Colorado Springs, CO 80908

Email: tonyhurst@earthlink.net

F. Source Containment System

- The system ran 100.0% of the time and pumped 2,258,250 gallons (average of 49.13 gpm).
- On June 2nd switched from Ponds 2 and 3 to Ponds 1 and 4.

G. Other

-

Tasks Planned:**H. Groundwater Monitoring Plan**

- Continue to evaluate Monitoring Wells replacement needs.

I. Public Involvement Plan

- Status of 2002-2004 combined Fact sheet to be reviewed with Chuck Barnes (EPA) pursuant to May 11th on-site meeting and agreements.

J. Deep Flow Zone System

- Continue with the implementation of the CW-3 Work-Plan. Planned activities include
 - o Continue the analysis of the pump test data.
 - o Continue to analyze the quality of the water samples collected during the test.
 - o Complete the reclamation activities (easement reclamation) on the CW-3 access easement week of 6/9/06.

K. Assessment of Aquifer Restoration

- Status of formal approvals for 2003 and 2004 Annual reports to be pursued with Chuck Barnes (EPA) pursuant to May 11th on-site meeting and agreements.

L. Offsite-Containment System

- Metric to continue to follow up with Sparton (Allen Nickelson) the anomalies in the PNM power usage at CW1.

M. Source Containment System

-


N. Other

-

O. Problems Encountered or Anticipated:

-

By:



Tony Hurst

Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Barnes (EPA: 214-665-7264)
Mr. John Kieling (NMED: 505-428-2567)

ST 06

6/10/06

FAX

To: John Kieling 505 428 2567

From: Tony Hurst : Monthly Reports : CV-97-0206 (D.N.M)
719 599 7960 Albuquerque v. Sparton Technology, Inc.

Date	No of Pages (total)	Month
06- ¹⁰ 08 -06	3	Attached is the May 2006 Monthly Report

Please call me at 719-649-1944 if you have any questions. Thanks
Tony