

GEAPP04

URS

October 1, 2004

Ms. Rita K. Ware, Environmental Scientist
Compliance Assurance and Enforcement Division (6EN-HX)
RCRA Hazardous Waste – Technical Section
United States Environmental Protection Agency
1445 Ross Avenue
Dallas, Texas 75202



SUBJECT: Monthly Progress Report – September 2004
Former GE Albuquerque Apparatus Inspection & Repair Service Center
4420 McLeod Road, North East, Albuquerque, New Mexico
General Electric Consent Decree, Civil Action No. 87-1073-jb

Dear Ms. Ware:

On behalf of GE Energy (GE), URS Corporation (URS) hereby submits this Monthly Status report for the above-referenced facility. In July 2001, GE, USEPA and NMED entered into discussions following a period of reduced activity regarding the site. As a result of these discussions URS, on behalf of GE, has since prepared and submitted a revised document entitled *Revised Closure Plan, Final Corrective Measure Study Report, Preliminary Corrective Measure Implementation Work Plan (Work Plan)* for the Former Apparatus Service Center, Albuquerque, New Mexico on August 16, 2002. This document was prepared at the direction of the USEPA and NMED to replace previously prepared documents that had not been acted upon by the agencies.

On May 20, 2003, GE submitted Final Revisions to the Work Plan, which addressed USEPA's and NMED's comments on previous submittals. On August 11, 2003, GE received a letter, dated August 5, 2003, from USEPA that indicated the May 20, 2003 Final Revisions to the Work Plan met the USEPA's and NMED's requirements in USEPA's conditional approval letter, dated January 10, 2003. The August 5, 2003 letter also stated that NMED would provide their response in a separate letter. On December 9, 2003, GE received a hard copy of the Final Decision and Response to Comments (FDRC) document from USEPA. On December 22, 2003, representatives of GE and URS participated in a telephone conference with representatives of USEPA (Mr. Robert Wilkinson and Ms. Rita Ware) and NMED (Mr. Will Moats) to resolve minor discrepancies between the FDRC and previous correspondence from USEPA. On January 2, 2004, GE received a letter from NMED that approved the Final Revisions to the Work Plan.

Drilling activities were initiated at the site on February 3, 2004. Subsurface soil samples were collected at each boring location at the prescribed depths and in accordance with the procedures stated in the USEPA and NMED-approved Work Plan, and submitted on a daily basis to Severn Trent Laboratories (STL) for the analysis of PCBs by EPA Method 8082. Based on preliminary lab results, three additional soil borings were performed at the site to further define the limits of excavation. Ms. Rita Ware and Mr. Robert Wilkinson of the USEPA performed a site inspection



on February 5, 2004. It is our understanding that USEPA was satisfied with site work and did not express any concerns regarding site work prior to departure from the site at completion of the USEPA site visit.

During the period of March through May 2004, URS conducted five additional rounds of soil sampling at the site. The intent of each of these sampling rounds was to define the limits of the planned excavation area. During this period URS requested three 30-day extensions, which were granted by the USEPA, to the schedule for completing the pre-implementation investigation.

Based on the lab results for the soil samples that were collected at the site on May 24, 2004, URS concluded that the limits of planned excavation at the site had been fully delineated, and that the pre-implementation investigation had been successfully completed.

The recent activities that have transpired since the preceding monthly progress report are:

- On September 8, 2004, GE issued a *Request for Bid (RFB)* to six potential contractors to implement the closure plan and corrective measure at the site.
- A pre-bid meeting was conducted at the site on September 14, 2004. The purpose of the pre-bid meeting was to familiarize potential contractor with site conditions and review the scope of the project.
- GE received bids from two of the six potential contractors on September 24, 2004. Because this number of bids does not meet GE's desired internal procurement objectives, GE is attempting to obtain bids from the four potential bidders that did not respond to the *RFB*. GE is also evaluating other potential contractors and may extend the solicitation period.
- GE is assessing the impact of the procurement difficulties on the project schedule. We anticipate that GE may request an extension of the project schedule in October to account for the additional contractor procurement activities.



-oOo-

URS will continue to submit monthly status reports to the USEPA and NMED for this project. More detailed information or copies of daily reports, inspection reports, laboratory/monitoring data, etc., are available for review at any time upon request by either the USEPA or NMED. Please contact either Edward F. Jamison, P.G., of GE at (518) 385-7979 or the undersigned at (518) 688-0015 if you have any questions or concerns regarding this information.

Very truly yours,

URS Corporation

Don Porterfield, P.E.
Project Director

cc: Edward F. Jamison, GE – Schenectady, New York
John Kieling – NM Environment Department ✓
Carolyn Cooper – NM Environment Department
Clay Kilmer, URS - Albuquerque