

**Kieling, John, NMENV**

---

**From:** Migdal, Walter SPA [Walter.Migdal@usace.army.mil]  
**Sent:** Wednesday, May 09, 2012 10:06 AM  
**To:** Kieling, John, NMENV  
**Cc:** Moats, William, NMENV  
**Subject:** RE: KAFB Weekly Activity Report Attached (UNCLASSIFIED)  
**Attachments:** Weekly Activity Report 2 May 2012.pdf

Classification: UNCLASSIFIED  
Caveats: NONE

Yes, See attached. I failed to forward to you and Will

Walter Migdal  
Project Manager, CESP-PM-ME  
Office (505) 343-6297  
Cell (505) 301-2923  
[walter.migdal@usace.army.mil](mailto:walter.migdal@usace.army.mil)

-----Original Message-----

**From:** Kieling, John, NMENV [<mailto:john.kieling@state.nm.us>]  
**Sent:** Wednesday, May 09, 2012 10:04 AM  
**To:** Migdal, Walter SPA  
**Subject:** RE: KAFB Weekly Activity Report Attached (UNCLASSIFIED)

Walt,  
Was there a weekly for May 2?

Thanks, John

-----Original Message-----

**From:** Migdal, Walter SPA [<mailto:Walter.Migdal@usace.army.mil>]  
**Sent:** Wednesday, May 09, 2012 9:36 AM  
**To:** Moats, William, NMENV  
**Cc:** Kieling, John, NMENV  
**Subject:** KAFB Weekly Activity Report Attached (UNCLASSIFIED)

Classification: UNCLASSIFIED  
Caveats: NONE

Walter Migdal  
Project Manager, CESP-PM-ME  
Office (505) 343-6297  
Cell (505) 301-2923  
[walter.migdal@usace.army.mil](mailto:walter.migdal@usace.army.mil)

Classification: UNCLASSIFIED  
Caveats: NONE

Classification: UNCLASSIFIED  
Caveats: NONE

Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 26 Apr – 2 May 2012

- 26 Apr – 2 May – Continued Quarterly groundwater sampling
- 23 Apr – Continued operation of SVE units (RSI internal combustion engine units) at ST-106 (manifold), KAFB-106149, KAFB-106160, and KAFB-106161. Vacuum test completed
- 1 May – NMED on site to collect split samples for groundwater

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Soil Vapor Monitoring Wells	35	35	100
Groundwater Wells	78	78	100
Shallow Soil Borings	5	5	100
Pneulog Well Testing	9	9	100
Direct Push Soil Sampling (does not include step out sampling)	306	306	100
Direct Push Soil sampling (Step outs)	18	18	100
LNAPL Containment Well	1	1	100
SVE Wells (Phase II IM)	2	2	100

Look Ahead: Week of 3 May – 9 May 2012

- 7 May – Submit letter to NMED with SVE components
- 7 May – Submit Emergency Treatment permit to NMED for LNAPL well development

Month Ahead

- May – Submit letter to NMED on geophysical logging response
- May – Submit Emergency Air Permit letter to AEHD for SVE treatment system
- May – Submit letter to NMED on gas bubbles path forward