



Kieling, John, NMENV

From: Migdal, Walter SPA [Walter.Migdal@usace.army.mil]
Sent: Thursday, May 31, 2012 1:19 PM
To: Moats, William, NMENV
Cc: Kieling, John, NMENV
Subject: KAFB Bulk Fuels Weekly Activity Report attached (UNCLASSIFIED)
Attachments: Weekly Activity Report 30 May 2012.pdf

Classification: UNCLASSIFIED
Caveats: NONE

Walter Migdal
Project Manager, CESP-PM-ME
Office (505) 343-6297
Cell (505) 301-2923
walter.migdal@usace.army.mil

Classification: UNCLASSIFIED
Caveats: NONE



Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 24 – 30 May 2012

- 24 - 30 May – Continued quarterly soil vapor sampling
- 24 -30 May – Continued operation of SVE units (RSI internal combustion engine units) at ST-106 (manifold), KAFB-106149, KAFB-106160, and KAFB-106161.

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Groundwater Wells	0	9	0
Direct Push Soil Sampling (does not include step out sampling)	306	306	100
Direct Push Soil sampling (Step outs – 1 st phase)	18	18	100
Direct Push Soil Sampling (Additional step outs)	TBD	TBD	0

Look Ahead: Week of 31 May – 6 Jun 2012

- 31 May – Submit official letter to NMED with SVE long lead-time components
- 31 May – PreCon/Kick off meeting for asbestos pipe removal

Month Ahead

- May – Submit letter to NMED on gas bubbles path forward
- May/June – Submit Work Plan Addendum for 9 Groundwater Monitoring wells
- 12 June - CAB Meeting
- 29 June – Submit First Quarter 2012 Report to NMED